

**Tronox Mine Sites R6/R9  
Highways 509 and 605  
Cibola and McKinley Counties, New Mexico  
Daily Report**

REDACTED VERSION

**Date:** August 18, 2015

**Team:**

Derrick Cobb  
Brett Kendrick  
Yellow Jacket Drilling

**Health and Safety:**

1. Weston team safety topics included physical hazards including slips, trips, falls, and dehydration. Team communication and utilizing a spotter for rig and support truck location placement was discussed.

**Activities Completed:**

1. Weston coordinated site access with (b) (6) for drilling location N-5, NKD-07, N6, N8 and N9.
2. Weston and Yellow Jack Drilling mobilized to N-6. Yellow Jacket drilled to 49 ft bgs at which time the boring was terminated and grouted as water was not observed. The alluvial/shale/sandstone contact point was observed at 45 ft bgs.
3. The team demobilized from N-6 location and moved equipment to N-8.

**Planned Activities for August 19, 2015:**

1. Drill N-8 location.
2. Begin coordinating drilling activities for proposed locations on Rio Algom.

**Schedule:**

1. Upcoming proposed drilling schedule based on weather and access – N8, N9, and N5.
2. Due to availability/schedule the Rio Algom proposed locations will be drilled the week of August 24, 2015.

**Open Items:**

1. (b) (6) requested that we sample three of her other wells.
2. Check with ALS Laboratories and provide a status update regarding receipt of final data packages.

**Tronox Mine Sites R6/R9  
Highways 509 and 605  
Cibola and McKinley Counties, New Mexico  
Daily Report**

3. Weston will need to need to coordinate sampling Rio Algom wells MW-35-9 and MW35-9. Due to miscommunication these wells were sampled ahead of the originally proposed schedule.