

**Tronox Mine Sites R6/R9
Highways 509 and 605
Cibola and McKinley Counties, New Mexico
Daily Report**

REDACTED VERSION

Date: August 22, 2015

Team:

Derrick Cobb
Bret Kendrick
Yellow Jacket Drilling

Health and Safety:

1. Weston team safety topics included physical hazards including slips, trips, falls, and dehydration. Team communication and utilizing a spotter for rig and support truck location placement was discussed. Be aware of wet muddy conditons.

Activities Completed:

1. The team remobilized to N-5A to complete drilling activities. The team completed drilling N-5A to a total depth of 81 feet bgs. Sandstone was encountered at 80.5 feet bgs. The team set an 81 foot well with 20 feet of screen.

Planned Activities for August 23, 2015:

1. Attempt to set up a meeting/appointment with (b) (6) to look at site restoration activities completed and discuss the possibility of drilling a third location (N-19).
2. Re-tool the drill rig for the bedrock wells.
3. Rio Algom site specific training/orientation is scheduled for Monday, August 24th at 0800.

Schedule:

1. Surface completions for installed monitoring wells.
2. Due to availability/schedule the Rio Algom proposed locations will be drilled the week of August 24, 2015.

Open Items:

1. (b) (6) requested that we sample three of her other wells.
2. Weston will need to need to coordinate sampling Rio Algom wells MW-35-9 and MW35-9. Due to miscommunication these wells were sampled ahead of the originally \proposed schedule.