

**Tronox Mine Sites R6/R9  
Highways 509 and 605  
Cibola and McKinley Counties, New Mexico  
Daily Report**

REDACTED VERSION

**Date:** August 27, 2015

**Team:**

Derrick Cobb  
Yellow Jacket Drilling

**Health and Safety:**

1. Weston team safety topics included physical hazards including slips, trips, falls, and dehydration. Team communication and utilizing a spotter for rig and support truck location placement was discussed.

**Activities Completed:**

1. A total of 70 feet was drilled today (total depth – 236 feet bgs.) Below are boring details:
  - a. Alluvial – 0 – 74 feet bgs.
  - b. Mancos Shale – 74 – 79 Feet bgs.
  - c. 9-inch Conductor Casing installed to a depth of 78 feet bgs.
  - d. Tres Hermanos – 79 – 119 feet bgs.
  - e. Mancos Shale – 119 – 166 feet bgs.
  - f. Tres Hermanos – 166 – 236.

**Planned Activities for August 28, 2015:**

1. Continue drilling NKD-03.

**Schedule:**

1. Schedule to complete NKD-03 is unknown at this time.
2. Weston will coordinate geophysical logging of NKD-03 as soon as drilling is completed with Jett West
3. NKD-04 will be the next proposed drilling location.

**Open Items:**

1. (b) (6) requested that we sample three of her other wells.

**Tronox Mine Sites R6/R9  
Highways 509 and 605  
Cibola and McKinley Counties, New Mexico  
Daily Report**

2. Weston will need to need to coordinate sampling Rio Algom wells MW-35-9 and MW35-9. Due to miscommunication these wells were sampled ahead of the originally \proposed schedule. MW35-9 and MW35-9 are scheduled to be sampled again in November by Rio Algom. Weston will plan to collect groundwater samples at this time.