

**Tronox Mine Sites R6/R9
Highways 509 and 605
Cibola and McKinley Counties, New Mexico
Daily Report**

REDACTED VERSION

Date: November 21, 2015

Team:

Jeff Criner
Yellow Jacket Drilling (50K Crew)

Health and Safety:

1. Weston team safety topics included situational awareness and working in cold weather conditions. Driving awareness was also discussed as part of moving drill rig and equipment from NKD-07 to SAG PV location.

Activities Completed:

1. Yellow Jacket Drilling grouted NKD-07 and began moving the drill rig and support equipment to (b) (6) property. Site restoration was also initiated.
2. Weston confirmed with (b) (6) that beginning the SAG well before the Thanksgiving Holiday was acceptable. (b) (6) is fine with us working as long as we keep the gates closed coming and going.
3. Weston measured water in NKD-06 at approximately 270 ft from TOC. Minor site restoration is needed.
4. No information was collected at NKD-05. Full restoration is needed.
5. Minor restoration is needed at NKD-03.
6. Weston discussed the results of NKD-07 drilling including no viable water being identified with (b) (6).

Planned Activities for November 22, 2015:

1. Yellow Jacket Drilling to move remaining equipment to (b) (6) property.
2. Set 13 3/8 in. steel casing to approximately 100 ft bgs to isolate alluvial zone.

Schedule:

1. Jeff Criner to demobilization early Monday, November 23, 2015.
2. Yellow Jacket Drilling to finish site restoration at NKD-07 on Monday after bobcat flat tire is repaired.
3. Yellow Jacket Drilling will demobilize late Monday, November 23, 2015.
4. Patrick Buster will mobilize on November 30, 2015, with drilling commencing on December 1, 2015.