

**San Mateo Expanded Site Investigation
Near Grants, Cibola and McKinley Counties, New Mexico
Daily Report**



Date: 1/14/2015

Team:

Derrick Cobb
Yellow Jacket Drilling

Health and Safety:

1. On January 14, 2015, the Weston team and Yellow Jacket Drilling (YJD) drilling Services discussed current inclement weather conditions including limited visibility while working and driving snowy conditions.

Note: the team has experienced cold temperatures snow the past two days. Accumulation of up to 1-foot of snow was noted at BG-01 location making access to the remote locations more difficult.

2. No near misses or incidents occurred.

Activities Completed:

1. Weston and YJD completed cleanup at BG-01A, topped off grout in borehole. The team also topped off grout at N-3 well location. Discussion with (b) (6) residence regarding property ownership.

Planned activities for January 15 and 20-23, 2015:

1. Weston and YJD will attempt to access BG-01 location and top off borehole with grout and construct a surface completion at N-3 location before demobilizing from the site (1/15/15). All equipment will be parked at the soil staging pad during while off-site.
2. Upon returning to the site on 1/20/15, Weston will develop monitor well N-3.
3. YJD will mobilize back to Grants and prepare to move equipment to BG-07 location.

Open Items:

1. Sample well Homestake well 928. Schedule TBD.
2. Sample Village of Milan well 907. Schedule TBD.
3. Develop and sample N-3. Develop well on 1/20/15. Sample well TBD.
4. Drill BG-06, BG-07 and possibly N-5 upon return to the site. BG-07 location is first up.
5. Determine which soil samples collected from locations BG-02, N-3 and BG-01 should be analyzed for SPLP and XRD.