

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 4-30-2015		U.S. EPA Region 6	
Branch: Federal		Division/Group: Response		DAILY WORK ORDER	
				Emergency and Rapid Response Service	

WORK AUTHORIZED:
 Continue to pump water on site as necessary, depending on rainfall.
 Continue development of profiles and disposal of sludge, liquids, and solids.
 Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cercles:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 4.30.2015	Time: 1700
		Date: 4.30.2015	Time: 1700

PERSONNEL ON-SITE:	QTY	Used	Unused	EQUIPMENT ON-SITE:	QTY	USED	Unused
Response Manager	1	1		Pick -up Truck	3	3	
Foreman	1	1		Generator	2	2	
Equipment Operator	1	1		Trash Pumps	0	0	
Truck Driver	1	1		Utility Trailer	1	1	
Laborer	2	2		Frac Tank w Liner	1	1	
Health and Safety Manager	0	0		4,000 PSI Pressure Washer	1	1	
PERSONNEL OFF-SITE				Open Top Roll Off	8	8	
Subcontract Manager	1	1		Vacuum Truck Air Mover	1	1	
Transport and Disposal Coord	1	1		Carbon Vapor Unit	1	1	
Field Cost Accountant	1	1		Skid Steer	1	1	
				Vacuum/OT Boxes	16	16	
				9,000 lb Overhead Lift	1	1	
				Storage Trailer	1	1	
				Myers (Bean) Pump	1	1	
				Air Compressor	1	1	
				Excavator	1	1	

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary) (Input for day's 1, 900-5Pon5):*
 The RM continued processing of operational-H/Safety paperwork, procurements, and invoices. Located and procured valves for South Pond drain.
 T&D Coordinator continued to schedule waste shipments with US Ecology, Veolia, and Clean Harbor. Profiled Group 18 waste.
 The crew continued to clean the former shed area water, decanted, and removed the pressure washing liquid to FT 1001. Sludge material into VB 25315. Crew completed the South Pond drain installing drain pipe and hay bale barriers.

OSC	Date:	Time:	RM	Date: 5.1.2015	Time: 900
-----	-------	-------	----	----------------	-----------

Next OPERATIONAL PERIOD *(administrative, tactical / status changes, special instructions, H&S) (Input for next DWO):*
 Crew continuing consolidating of drums, totes, and poly tank waste. Continuing cleaning of sumps in the shed and former shed area. Prepare Vacuum Truck and Excavator for pick up. Transfer ST 1 Tote into other ST 1 totes. Place US Ecology drums on pallets.
 Continue to profile/schedule waste, process invoices, set up procurements and track costs.