



Site Name: Task Order 62 CES Environmental		Operational Period: Date: 5-15-2015		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/ Group: Response			

WORK AUTHORIZED:
 Continue to pump water on site as necessary, depending on rainfall.
 Continue development of profiles and disposal of sludge, liquids, and solids.
 Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cercles:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 5.18.2015 Time: 1700	Date: 5.18.2015 Time: 1700

PERSONNEL ON-SITE:	QTY	Used	Unused	EQUIPMENT ON-SITE:	QTY	USED	Unused
Response Manager	1	1		Pick -up Truck	2	2	
Foreman	1	1		Generator	2	2	
Equipment Operator	0	0		Trash Pumps	2	2	
Truck Driver	0	0		Utility Trailer	1	1	
Laborer	3	3		Frac Tank w Liner	1	1	
Health and Safety Manager	0	0		4,000 PSI Pressure Washer	1	1	
PERSONNEL OFF-SITE				Open Top Roll Off	5	5	
Subcontract Manager	1	1		Vacuum Truck Air Mover	1	1	
Transport and Disposal Coord	1	1		Carbon Vapor Unit	0	0	
Field Cost Accountant	1	1		Skid Steer	1	1	
				Vacuum/OT Boxes	14	14	
				9,000 lb Overhead Lift	1	1	
				Storage Trailer	1	1	
				Myers (Bean) Pump	1	1	
				Air Compressor	1	1	

WORK ACCOMPLISHED / AMENDMENTS *(problem areas, general comments, summary) (Input for day's 1, 900-5Pon5):*
 The RM continued processing of operational-H/Safety paperwork, procurements, and invoices. Resubmitted 3/31 change order to Republic Services, they acknowledge additional PO funding. Generated E Requisition for Carbonair credit. Discussed outstanding final analytical report with Test America. They submitted updated preliminary report.
 The crew set up the vacuum truck and leaf blower to removal oil from the South Containment. Removed water from the North Containment. Crew removed water from VB 25229 to FT 1001. Heavy thunderstorms in afternoon. Crew made repairs to hay bales and fencing around the North Sump.

OSC 	Date: 5/18/15	Time: 1444	RM 	Date: 5.14.2015	Time: 0900
---	---------------	------------	---	-----------------	------------

Next OPERATIONAL PERIOD *(administrative, tactical / status changes, special instructions, H&S)(Input for next DWO):*
 Continue to manage rain events. Skim oil from South Containment and proceed to remove water. Remove water from North, and North-North containment. Continue cleaning and pressure washing empty drums and totes. Clean working bays and remove sludge. Test America final report expected on Monday. Schedule three loads for Republic.
 Continue to sample, profile, and schedule waste for final transportation and disposal. Continue to process invoices, set up procurements and track costs.