

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 4-17-2015		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service
Branch: Federal		Division/ Group: Response		

WORK AUTHORIZED:

Continue to pump water on site as necessary, depending on rainfall.

Continue development of profiles and disposal of sludge, liquids, and solids.

Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.

Site Cerclis:# TXD 008950461 On-Scene Coordinator: ERRS Response Manager

Contract Number: EP - S6 - 07 -02 Gary Moore, USEPA LeRoy Cassidey, CB&I Federal

Task Order: 062 Date: 4.17.2015 Time: 1700 Date: 4.17.2015 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager		1	1		Pick -up Truck		2	2	
Foreman		1	1		Generator		2	2	
		0	0		Trash Pumps		2	2	
Truck Driver/Equip Op		1	1		Utility Trailer		0	0	
Laborer		2	2		Frac Tank w Liner		1	1	
Health and Safety Manager		0	0		4,000 PSI Pressure Washer		1	1	
PERSONNEL OFF-SITE					Open Top Roll Off		8	8	
Subcontract Manager		1	1		Vacuum Truck Air Mover		1	1	
Transport and Disposal Coord		1	1		Carbon Vapor Unit		1	1	
Field Cost Accountant		1	1		Skid Steer		0	0	
					Vacuum/OT Boxes		20	20	
					9,000 lb Overhead Lift		1	1	
					Storage Trailer		1	1	
					Myers (Bean) Pump		1	1	
					Air Compressor		1	1	
					Acid Pump		1	1	



WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1, 900-5Pon5):

The RM continued processing of operational-H/Safety paperwork, procurements, invoices, and status/projection spreadsheets. Coordinated empty drum/tote pick up to Republic Blue Ridge Landfill.

T&D Coordinator continued to work/profile waste with Lonestar, US Ecology, Veolia, and Clean Harbor.

The crew pumped water from the Middle Pond to the North Sump. Crew continued cutting up drums and totes. Continued to consolidate waste into the appropriate waste streams.

Republic Services pick up and returned OT 25480 empty drums and totes.

OSC  Date: 4/20/15 Time: 1704 RM  Date: 4.20.2015 Time: 1100

Next OPERATIONAL PERIOD (administrative, tactical / status changes, special instructions, H&S)(Input for next DWO):

Crew will pump water as needed after large rain event. Complete consolidation of waste and continue to cut up totes and drums. Clean Adler berm.

Continue to profile waste and complete weekly cost projection.