


<b>Site Name:</b> Task Order 62 CES Environmental		<b>Operational Period:</b> Date: 2-10-2015		<b>U.S. EPA Region 6</b> <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service				
<b>Branch:</b> Federal		<b>Division/Group:</b> Response						
<b>WORK AUTHORIZED:</b>								
Continue to pump water on site as necessary, depending on rainfall.								
Continue development of profiles and disposal of sludge, liquids, and solids.								
Continue removal of water, oil, sludge, and waste, from the ASTs, Frac Tanks, Totes, and Drums.								
Site Cercdis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager				
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal				
Task Order: 062		Date: 2.11.2015 Time: 1700		Date: 2.11.2015 Time: 1700				
<b>PERSONNEL ON-SITE:</b>		<b>QTY</b>	<b>Used</b>	<b>Unused</b>	<b>EQUIPMENT ON-SITE:</b>	<b>QTY</b>	<b>USED</b>	<b>Unused</b>
Response Manager	1	1			Pick -up Truck	2	2	
Foreman	1	1			Generator	1	1	
Health and Safety Manager	0	0			Trash Pumps	0	0	
Truck Driver/Equip Op	1	1			PID	1	1	
Laborer	3	3			Frac Tank w Liner	1	1	
<b>PERSONNEL OFF-SITE</b>					4,000 PSI Pressure Washer	1	1	
Subcontract Manager	1	1			Open Top Roll Off	8	8	
Transport and Disposal Coord	1	1			Vacuum Truck Air Mover	1	1	
Field Cost Accountant	1	1			Carbon Vapor Unit	1	1	
					Skid Steer	1	1	
					Vacuum Boxes	21	21	
					9,000 lb Overhead Lift	1	1	
					Storage Trailer	1	1	
					Myers (Bean) Pump	1	1	
					Air Compressor	1	1	
<b>WORK ACCOMPLISHED / AMENDMENTS</b> (problem areas, general comments, summary) (Input for day's 1, 900-5Pon5):								
The RM coordinated site activities with the Foreman, processed invoices, and operational daily paperwork. He completed daily Health and Safety documents and completed an incident report for a Laborer who stepped into a sump and suffered a minor back strain. He continued discussions on waste categorization and disposal of site waste.								
The T&D Coordinator worked on pricing and transportation questions for S T 1 and S T 6. She continued review of the field categorization data export and held discussions with the RM and OSC on tote, drums, and small containers. The morning shipment from N OT 7 and N OT 8 was held at Lonestar Ecology LLC, due to a high oil content. She worked with Lonestar to set up analysis for suitability for transport and disposal at Ash Grove, Foreman AR..								
The crew started removing manways on the WWT tanks. The bolts could not be removed with the pneumatic air wrench. The vacuum box set up box was maintained. The crew set up on N OT 7 and started removing sludge.								
OSC	Date:	Time:	RM			Date: 2.11.2015	Time: 1100	
<b>Next OPERATIONAL PERIOD</b> (administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):								
Continue sludge removal operation on N OT 7. Clean N OT 7. Start removal of water and sludge removal from N OT 8. Remove bolts from manways on WWT tanks. Load WWT liquids for Lonestar on Thursday.								
Receive four vacuum boxes from Dynamic Rental.								