

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 11-19-2014		U.S. EPA Region 6 <b>DAILY WORK ORDER</b> Emergency and Rapid Response Service
Branch: Federal		Division/ Group: Response		

**WORK AUTHORIZED:**

Continue to pump water on site as necessary depending on rainfall.  
Continue development of profiles and disposal of sludge, liquids, and solids.  
Start removal of water, oil, and sludge from the ASTs

Site Cercles:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 11.19.2014	Time: 1700
		Date: 11.19.2014	Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick-up Truck	2	2		
Foreman	1	1			Generator	1	1		
Health and Safety Manager	1	1			Trash Pumps	2	2		
Truck Driver/Equip Oper	1	1	Air Mover/Backhoe		Multiple Gas Monitor	1	1		
Laborer	2	2			Frac Tank w Liner	1	1		
					4,000 PSI Pressure Washer	1	1		
					Open Top Roll Off	4	4		
					Vacuum Truck Air Mover	1	1		
					Carbon Vapor Unit	1	1		
					Back hoe	1	1		
					Vacuum Boxes	10	10		
					10,000 lb Overhead Lift	1	1		
					Storage Trailer	1	1		



**WORK ACCOMPLISHED / AMENDMENTS** (problem areas, general comments, summary) (Input for day's 1900-5Pon5):

Crew started cleaning the South AST containment. Water was removed by vacuum truck and transfer to FT 5180. The oil material was discharged into FT 506.

VB 25274 and VB 25341 were transported to Veolia ES Technical Solutions for incineration by Sprint Waste. Two loads of Class 2 water were transported to EcoServe by Environmental Evolutions.

RM coordinated site activities with the Foreman. He completed the daily paperwork including manifest for waste shipments. He discussed site progress and daily plans with the onsite OSC. He assisted the T&D Coordinator with disposal options, schedule, and procurements.

T&D Coordinator continue work on disposal of material contained in the AST's in the North and South Containment and the WWT area. She worked with disposal vendors on waste approvals and continued to work with the OSC on waste characterization.

OSC		Date:	11/20/14	Time:	1646	RM		Date:	11.20.2014	Time:	830
-----	--	-------	----------	-------	------	----	--	-------	------------	-------	-----

**Next OPERATIONAL PERIOD** (administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):

Continue removal of oily sludge from the South Containment. Transfer petroleum to FT 506.

Two VB scheduled for pick up Sprint Transport for Veolia ES Technical Solutions.

Two loads scheduled from North OT 2 picked up by Environmental Evolutions for disposal at EcoServe.

Five loads scheduled from North OT 3, 6, TT 407, TT 408 and WMU 123 for disposal at Lone Star Ecology.

Continue to remove water from the North Pond to the sanitary sewer.