

**From:** [Miller, Gary](#)  
**To:** [Sanchez, Carlos](#); [John Meyer](#); [Coltrain, Katrina](#)  
**Subject:** San Jacinto Update for 9/7/17  
**Date:** Friday, September 08, 2017 3:22:00 PM  
**Attachments:** [SJRWPs West of Southern Berm Complete 9-7-17.jpg](#)  
[SJRWPs Southern Berm Repairs 9-7-17.jpg](#)  
[SJRWPs - Probing 9-7-17.jpg](#)  
[SJRWPs - Sed Sub-Sample in Eastern Cell 9-7-17.jpg](#)  
[SJRWPs - Collecting Sed Sub-Sample Eastern Cell 9-7-17.jpg](#)

---

Carlos,

Continued repairs on berms – completed work on western part of Southern Berm (1<sup>st</sup> picture); currently working on eastern part of Southern Berm (2<sup>nd</sup> picture) & on Central Berm.

Continued manual probing with oversight by EPA Dive Team representative (3<sup>rd</sup> picture); three areas on the northwest part of the cap have been identified for further investigation by the Dive Team. Current plan is to mobilize the Dive Team on Monday morning & enter the water Monday afternoon unless a change is appropriate. The Dive team will collect sediment samples from areas identified as having are missing armor stone.

Completed topographic & bathymetric surveys; surveyor is compiling data for comparison to earlier July 2017 survey.

PRPs collected one composite sediment sample (with 5 sub-samples) & 2 surface water samples & sent for analysis for dioxins/furans; lab turn-around is five days, the quickest they can do it (4<sup>th</sup> & 5<sup>th</sup> pictures – Eastern Cell sub-sample).

The PRPs coordinated with TxDOT on fence repairs; installation of the temporary fence on the north side of I-10 will begin on Friday 9-8-17.

Regards,

Gary Miller  
Remedial Project Manager  
EPA Region 6 Superfund Division, TX/Ark Section  
214-665-8318  
[miller.garyg@epa.gov](mailto:miller.garyg@epa.gov)



















