



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 13

U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 11/17/18		Task Order: 0618F0308		Page <u>1</u> of <u>1</u>			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Complete excavations in Grid No(s) EAS05, FJD03-07N, FJD03-04, and FJD03-07E; 2) Commence excavations in Grid No(s) FJD03-08N and FJD03-08W; 3) Commence excavations in Grid No. FJD03-06 (TSCA); 4) Install institutional controls around excavated areas, stockpiles and drainage ditches; 5) Cover and secure waste stockpiles.		1) Completed: excavations in Grid No(s) FJD03-04, FJD03-07N, EAS05 and FJD03-08N; 2) In Progress: excavations in Grid No. FJD03-07E and FJD03-08W; 3) Completed: installation of truck loading route from E. Cottonwood Street into site to access non-hazardous soil stockpile area; 4) Completed: installation of institutional controls around excavated areas, specifically drainage ditches; 5) Completed: installation of containment around waste stockpiles, cover and anchor same;					
OSC Signature:		Date: 11/18/18	OSC Signature:		Date: 11/18/18		
RM Signature:		Date: 11/18/18	RM Signature:		Date: 11/18/18		
2. Upcoming Work Authorized							
Commence off-site T&D of non-hazardous soils stockpile; commence excavations in Grid No(s) FJD03-07E, FJD03-08W and Grid No(s) FJD03-06 and EAS06 (TSCA).							
3. Quantity / Volume Tracking:							
Description:		Previous Period:		Total to Date:			
2" - 3" rock for truck ingress/loading @ site		47.25 tons		47.25 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:	Quantity:	Personnel Category:	Quantity:				
Response Manager	1	Operator	2				
FCA	1	Laborer	4				
Foreman	1	Truck Driver/Laborer	1				
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
Hydraulic Hammer (Top 205J)	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1		70 kW Generator	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC		Date		Signature of RM		Date	