



# ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 21

U.S. EPA, Region 6

## DAILY WORK ORDER

Operating Period: 12/01/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Commence excavations in approved grids; specifically Grid No(s) FJD08-05S, FJD08-04, FJD09-03, FJD09-04N, DRA010, DRA012 and DRA026; 2) Installation of fencing, barrier tape and approved site controls along driveways/walkways; secure/cover waste stockpiles.		1) Completed: Excavations in Grid No(s) FJD08-05S, FJD08-03, FJD08-04, FJD09-04N, DRA011 and DRA010; 2) In Progress: FJD08-01, FJD09-03, DRA012 and DRA026; 3) Install site controls along property boundaries, driveways and sidewalks; cover and secure waste stockpiles.					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 12/3/18 Date: 12/3/18		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>			
<b>2. Upcoming Work Authorized</b>  Continue excavations in Grid No(s) FJD08-01, FJD09-03, DRA012 and DRA026. Commence receipt/staging select backfill in Grid No. FJD05-06; trucks to use approved route to staging area, E. Hackberry Street south of US 69. Resume grid re-excavations as directed.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>			
2" - 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				25 Truck Loads - 651.71 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>	<b>Quantity:</b>	<b>Personnel Category:</b>	<b>Quantity:</b>				
Response Manager	1	Operator	2				
FCA	1	Laborer	3				
Foreman	1	Truck Driver/Laborer	1				
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1		Passenger car, FCA	1	1	
				Telescopic Forklift (JCB)	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC		Date		Signature of RM		Date	