









ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 58
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 01/25/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period 1) Continue off-site T&D of non-TSCA-contaminated soil; 2) Continue restoration in Grid(s) No. FJD04-05, FJD04-06, FJD04-07, FJD04-08, EAS07 and EAS08; 3) Commence excavations in Grid No. FJD04-03; 4) Continue removal reporting and T&D scheduling.		Work Accomplished for the Period 1) In Progress: Off-site T&D of non-TSCA-contaminated soils; 2) In Progress: Restoration in Grid(s) FJD04-05, FJD04-06, FJD04-07, FJD04-08, EAS07 and EAS08; 3) In Progress: Excavations in Grid No. FJD04-03; 4) In Progress: Removal reporting and task scheduling.					
OSC Signature:  RM Signature: 		Date: 1/25/19 Date: 1/25/19		OSC Signature:  RM Signature: 			
2. Upcoming Work Authorized Continue restoration in Grid(s) EAS07, EAS08, FJD04-06, FJD04-07 and FJD04-08. Continue off-site T&D of non-TSCA soils; resume on-site excavations in FJD04-03. Commence restoration in DRA026; pump down DRA03 to install liner.							
3. Quantity / Volume Tracking:							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2" - 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils		14 TL/298.87 Tons		196 TL/4,552.87 tons			
3" Surge Rock (Parking Lot)		10 TL/267.29 Tons		10 TL/267.29 Tons			
TSCA-contaminated soils				64 TL/1,488.19 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		17 TL/286.09 Tons		206 TL/3,666.23 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
Topsoil, Horn Plant				10 TL/175.72 tons			
Bulk Hydraulic Liquids, Spent				82 TL/1,059.35 tons			
				3/165 Gallons			
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver/Laborer/Operator			
				1			
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
*½ -ton extended cab (POV)	1	1		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	2	2		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
				Plate compactors	2	2	
6. Comments / Amendments (Include Time) *In Demobilization status.							
Signature of OSC: 		Date: 1/25/19		Signature of RM: 		Date: 1/25/19	