



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 26

U.S. EPA, Region 6

DAILY WORK ORDER

| | | | | | | | |
|--|------------|----------------------|--|------------------------------------|--------------------------------|---------------------|---------------------------|
| Operating Period: 12/07/18 | | | Task Order: 0618F0308 | | Page 1 of 1 | | |
| Project Name: F.J. Doyle Salvage Site | | | OSC: Gary Moore/Paige Delgado | | | | |
| Location (City, State): Leonard, Texas | | | Shift: <u>1</u> 2 | Start Time: 07:00 | Stop Time: 15:30 | | |
| 1. Work Authorized for the Period | | | Work Accomplished for the Period | | | | |
| 1) Continue removal scheduling, procurement and reporting; 2) Personnel pickup 2" centrifugal pump/hose to dewater open excavations after storm; 3) Pickup field and office supplies for upcoming removal schedule; 4) Mobilization of additional personnel to support field operations (equipment operator). | | | 1) In Progress: Removal scheduling, procurement and reporting; 2) In Progress: Mobilization of additional personnel and equipment; 3) Completed: Procure additional office and field supplies for next week's operations; 4) Monitor and correct, as needed, site controls during weather stand-down. | | | | |
| OSC Signature: | | Date: | OSC Signature: | | Date: | | |
| RM Signature: <i>[Signature]</i> | | Date: <u>12/7/18</u> | RM Signature: <i>[Signature]</i> | | Date: <u>12/7/18</u> | | |
| 2. Upcoming Work Authorized | | | | | | | |
| Resume off-site T&D of non-hazardous, non-regulated soils, site restoration and grid excavations as directed, weather permitting; | | | | | | | |
| 3. Quantity / Volume Tracking: | | | | | | | |
| Description: | | | Current Period: | | Total to Date: | | |
| 2"- 3" Limestone Rock (Haul Road) | | | | | 5 Truck Loads - 47.25 tons | | |
| Non-regulated, non-hazardous soils | | | | | 25 Truck Loads - 651.71 tons | | |
| Select Backfill, Wolf Creek Plant (12-15 PI) | | | | | 21 Truck Loads - 545.09 tons | | |
| C&D Debris (wooden portions of building stored in roll-off box) | | | | | 1 30-yd. open-top box ≈ 5 tons | | |
| 4. Number of Personnel Authorized Current Period | | | | | | | |
| Personnel Category: | | Quantity: | | Personnel Category: | | Quantity: | |
| Response Manager | | 1 | | Operator | | *3 | |
| FCA | | 1 | | Laborer | | 3 | |
| Foreman | | 1 | | Truck Driver/Laborer | | 1 | |
| 5. Equipment Authorized for Current Period | | | | | | | |
| Item | Qty | Used | Not Used / or Down | Item | Qty | Used | Not Used / or Down |
| ½ ton crew-cab pickup (RM) | 1 | 1 | | Portable toilets | 3 | 3 | |
| ½ ton extended-cab | 2 | 2 | | Hand-wash station | 1 | 1 | |
| ¾ ton crew-cab flatbed w/ fuel cell | 1 | 1 | | Skid steer with bucket/forks | 1 | 1 | |
| 1-ton dump-truck | 1 | 1 | | Bobcat TS90 | | | |
| ½ -ton extended cab (POV) | 1 | 1 | | Mini-excavator (Bobcat E85) | 2 | 2 | |
| 40' x 8' office trailer | 1 | 1 | | 2,000-gallon Water Truck | 1 | 1 | |
| 70 kW Generator | 1 | 1 | | Excavator (JD 210G) | 1 | 1 | |
| Passenger car, FCA | 1 | 1 | | Telescopic Forklift (JCB) | 1 | 1 | |
| 20' Conex Box | 1 | 1 | | Bulldozer (JD 650K-XLT) | 1 | 1 | |
| 6. Comments / Amendments (Include Time) | | | | | | | |
| *This DWO has been prepared to cover the period starting 12/07/18 through 12/09/18. Additional operator in mobilization status during period. | | | | | | | |
| Signature of OSC | | Date | | Signature of RM <i>[Signature]</i> | | Date <u>12/7/18</u> | |