



# ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 17

U.S. EPA, Region 6

## DAILY WORK ORDER

Operating Period: 11/27/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Resume excavations in approved grids; 2) Re-excavate pre-identified grids failing cleanup levels; 3) Stage excavated spoils to non-hazardous, non-regulated soil stockpile.		1) Completed: Re-excavations in Grid No(s) FJD03-3; FJD03-5, FJD03-7, FJD03-8, FJD03-9, FJD03-10, FJD02-6 and FJD02-10S; 2) In Progress: Re-excavations in Grid No(s) FJD02-8 and FJD05-03A and FJD05-04A; 3) In Progress: Staging excavated soils to appropriate non-hazardous stockpile.					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 11/27/18 Date: 11/27/18		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>			
<b>2. Upcoming Work Authorized</b>  Continue excavations in pre-determined and approved grids; continue re-excavations in grids failing cleanup levels; prepare backyards of residential properties on N. Poplar Street for access and removal of storage shed and other personal effects; stage same as directed.							
<b>3. Quantity / Volume Tracking:</b>							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2" - 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				25 Truck Loads - 651.71 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<u>Personnel Category:</u>	<u>Quantity:</u>	<u>Personnel Category:</u>	<u>Quantity:</u>				
Response Manager	1	Operator	2				
FCA	1	Laborer	4				
Foreman	1	Truck Driver/Laborer	1				
<b>5. Equipment Authorized for Current Period</b>							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
1/2 ton extended-cab	2	2		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
1/2-ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1		*Passenger car, FCA	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
*Mobilized on 11/25/18 during site remobilization after Thanksgiving break.							
<i>[Signature]</i>		11/27/18		<i>[Signature]</i>		11/27/18	
Signature of OSC		Date		Signature of RM		Date	