



# ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 10

U.S. EPA, Region 6

## DAILY WORK ORDER

Operating Period: 11/14/18		Task Order: 0618F0308		Page <u>1</u> of <u>1</u>			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
<ul style="list-style-type: none"> <li>1) Continue excavations in Grid No. FJD02-05;</li> <li>2) Commence processing concrete slab and sump with concrete breaker;</li> <li>3) Continue site preparations (import rock to improve truck loading area);</li> <li>4) Complete characterization sampling of C&amp;D debris (wood and concrete).</li> </ul>		<ul style="list-style-type: none"> <li>1) Completed: excavations in Grid No. FJD02-05;</li> <li>2) Completed: characterization sampling of C&amp;D debris and borrow materials;</li> <li>3) In Progress: processing and sizing of concrete slab and tarmacs with concrete breaker;</li> <li>4) In Progress: coordination of off-site transportation and disposal of staged 55-gallon drums and 5-gallon pails.</li> <li>5) Completed: excavations in Grid No. FJD02-06, FJD02-10S</li> </ul>					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 11/15/18 Date: 11/14/18		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>			
<b>2. Upcoming Work Authorized</b>							
Continue excavations in alley between Cedar and Cottonwood Street(s); continue excavations along E. Cottonwood Street; continue removal of concrete foundation underneath removed building.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Previous Period:</b>		<b>Total to Date:</b>			
2" - 3" rock for truck ingress/loading @ site		47.25 tons		47.25 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>	<b>Quantity:</b>	<b>Personnel Category:</b>	<b>Quantity:</b>				
Response Manager	1	Operator	2				
FCA	1	Laborer	4				
Foreman	1	Truck Driver/Laborer	1				
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
Hydraulic Hammer (Top 205J)	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1		70 kW Generator	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC				Signature of RM			
Date				Date			