



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 15

U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 11/20/18 → 11/25/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Continue off-site T&D of non-regulated, non-hazardous soils (non-TSCA); 2) Complete excavations in Grid No(s) FJD06-01 and FJD07-01 (to property boundary between day care center and residence at 903 N. Poplar Street); 3) Cover and secure remaining waste stockpiles; inspect and correct storm-water controls and containment areas; 4) Demobilize for Thanksgiving break.		1) Completed: excavations in Grid No. FJD06-01; 2) In progress: excavations in Grid No. FJD07-01; 3) In Progress: Off-site T&D of non-regulated, non-hazardous soils; twelve (12) additional loads delivered to TSDF; 4) Completed: Inspected installed storm-water controls and containment areas; cover and secure waste stockpiles; 5) Demobilize for Thanksgiving break.					
OSC Signature: _____		Date: _____		OSC Signature: _____			
RM Signature: <u>[Signature]</u>		Date: <u>11/20/18</u>		RM Signature: <u>[Signature]</u>			
Date: _____		Date: <u>11/20/18</u>		Date: _____			
2. Upcoming Work Authorized							
Return to site to resume excavations in non-regulated, non-hazardous (non-TSCA) grids; commence excavations in TSCA grids; resume off-site T&D of remaining non-hazardous soils stockpile.							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2" - 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils		12 Truck Loads - 338.82 tons		25 Truck Loads - 651.71 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver/Laborer			
				1			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1					
6. Comments / Amendments (Include Time)							
This Daily Work Order has been prepared to cover demobilization on Wednesday, 11/21/18 and any off-site hours for reporting and removal scheduling during the plan period, ending 11/25/18.							
Signature of OSC		Date		Signature of RM		Date	
				<u>[Signature]</u>		<u>11/20/18</u>	