

Date: October 2, 2003
To: Bruce Morrison, USEPA Remedial Project Manager
From: Ryan Schuler, START 2 Project Manager
Subject: Memo on Broadway Road Sampling Results

This memo will serve as a formal explanation of the sampling and results conducted on Broadway for the purpose of determining a clearance level for East Road sampling.

On September 29, 2003, Doe Run was requested to run the street sweeper once down Broadway. Prior to sweeping, START collected a road dust sample from a 9 square foot area. Another road dust sample was collected once sweeping was complete in a different location. Results were 0.61 mg/ft² and 0.45 mg/ft², respectively. START collected one more sample on September 30, 2003. Once again, Doe Run was instructed to run the street sweeper down Broadway. START was unable to collect a pre-sweep sample. The sample after sweeping was collected in another 9 square foot area. The result was 1.25 mg/ft². The average of all results is 0.77 mg/ft². These results from sampling Broadway will be used to determine a clearance level for East Road.

40338810



Superfund