

**Table 1 – Status of Monitoring Wells at Avery Landing**

Well No.	Ground Surface	Bottom	Product Elevation		Groundwater Elevation		Notes
	Elevation	Elevation	Oct. 1993	Dec. 1993	Oct. 1993	Dec. 1993	
	in Feet						
HC-1R	-2.17	-20.17	None	None	-15.87	-14.98	Installed 10/93
HC-3	-0.46	-18.56	None	None	-15.36	-14.8	Silty; Surged and Purged
HC-4	-0.88	-18.88	-11.88	-13.88	-15.88	-14.18	Purged 12/93; Sampled
HC-5	-1.86	-19.86	None	None	-13.96	ND	Installed 10/93; Water Covered 12/93
No. 1	-1.26	-10.56	None	None	None	None	
No. 2	-1.59	-10.69	None	None	None	None	Installed new cap
No. 3	-1.72						Well obstructed
No. 4	-1.53	-17.53	-14.23	-14.33	-14.53	-14.63	
No. 5	-1.8	-15.65	None	ND	-14.5	ND	Brush- and snow-covered 12/93
No. 6	-1.56	-10.66	None	ND	-10.16	ND	Installed new cap
No. 9	-0.98	-10.98	None	None		None	
No. 11	-1.99	-16.99	-11.99	0.3 ft thick	-15.99	ND	Purged 12/93

Note: Relative elevations based on center of 30-ft x 50-ft concrete slab nearby

2296-04\PTLCHDEC.WK1

PAL 001711

Hart Crowser  
J-2296-04