

8-29-90

8:15 PM

TO: ENVIRONMENTAL ENGINEERING

FROM: TERRY HOSKINSON

RE: 10-53 BUILDING ROOF - ASPHALT EMULSION/
RAINWATER LEECHING

THE FOLLOWING WORK WAS PERFORMED:

- ① REMOVE WATER-LOGGED ROOF MEMBRANE ^(12' W x 100' L)
- ② WASH DOWN ENTIRE ROOF SURFACE
- ③ PRESSURE WASH EXTERIOR SOUTH WALL
AND SURROUNDING CONCRETE
- ④ PICK UP ALL CONTAMINATED ABSORBANTS/
SOLIDS → PLACED INTO OPEN TOP DRUMS,
FOR TRANSFER TO DANGEROUS WASTE
RECEIVING @ 4-70 BLDG
- ⑤ VACUUMED ALL LOW AREAS AND
"PUDDLES"
(NOTE: PLUG 'N DIKE REMAINS IN DRAIN COVER)
THE WASTE WATER WILL BE
REMOVED FROM TANKER - AND - PLACED
INTO WASTE OIL TANK #ARE-166, 4-70 BLDG.
PER JOYCE NELSON.

PC: RAY RUEB/TED FREES
KEN HAYTON/DAVE FARNAM

Terry Hoskinson