

Chu Rebecca

From: Amy Essig Desai <aedesai@farallonconsulting.com>
Sent: Wednesday, July 16, 2014 5:35 PM
To: Chu Rebecca
Cc: Gilbert Leon (gleon@emjmetals.com); Dyer, Miles (mdyer@JorgensenForge.com) (mdyer@JorgensenForge.com); Mike Roberts (mroberts@anchorqea.com); Ryan Barth; 'David Templeton' (dtempleton@anchorqea.com); William Joyce; Ian Sutton; Rich McManus
Subject: Jorgensen Forge EAA TSCA Container De-Stacking Proposed Path Forward

Becky –

As we discussed following the PPM Yard transloading facility inspection conducted on Wednesday, July 16, 2014, PPM is requesting permission to reposition the TSCA containers on the KP3 haul barge as described below.

- PPM will mobilize a barge-mounted crane alongside the KP3 haul barge at the Jorgensen site the morning of Thursday, July 17, 2014.
- The barge-mounted crane has 250 ton capacity with 100 foot boom reach. The crane operator is National Commission for the Certification of Crane Operators certified.
- The stacked containers will be picked up and repositioned on the barge one at a time using a 4 point sling to maintain level position of containers. All containers will be picked up within the footprint of the KP3 haul barge such that any potential incidental spillage is captured within the sealed barge walls. Any incidental spillage will be cleaned up in accordance with the RAWP and placed into the lined containers.
- Each container is estimated to have a maximum weight of 30 tons, which is well within the lifting capacity of the proposed crane at the lifting radius.
- Non-stacked containers currently on the KP3 haul barge may need to also be repositioned to allow for placement of 6 additional empty containers and subsequent placement of remaining Subtitle C materials excavated within the cofferdam. Repositioning of loaded containers will be performed by lifting the container (as described above) only high enough to effectively slide the containers.
- The barge list will be monitored by PPM and Anchor QEA personnel during repositioning.
- Following the repositioning activities above, the KP3 haul barge will be repositioned adjacent to the cofferdam to facilitate dredging and filling of the 6 additional containers following EPA approval of that work.

Due to decreasing tidal elevations during daytime hours, the evening of Thursday, July 17, 2014 from approximately 7:00 pm to 9:00 pm is the last remaining window this week to perform the remaining Subtitle C dredging within the cofferdam. To clarify, this request is only for the unstacking and repositioning of the containers on the KP3 haul barge.

Please provide any feedback/approval on this proposed path forward as early as possible on Thursday, July 17, 2014.

Thank you,
Amy

Amy Essig Desai | Principal | Farallon Consulting, L.L.C

975 5th Avenue NW | Issaquah, Washington | 98027

Direct: 425.295.0810 | Cell: 425.241.1540



This correspondence contains confidential or privileged information from Farallon Consulting and may be "Attorney-Client Privileged" and protected as "Work Product". The information contained herein is intended for the use of the individual or party named above. If you are not the intended recipient, note that any copying, distribution, disclosure, or use of the text and/or attached document(s) is strictly prohibited. If you have received this correspondence in error, please notify us immediately. Thank you.