

**From:** [Schindler, Jason](#)  
**To:** [Haklar, James](#); [Devorak, Coleen](#)  
**Cc:** [Conetta, Benny](#); [Robles, Sadira](#); [Harewood, Charles](#)  
**Subject:** RE: Hatco Project Update - April 2018  
**Date:** Monday, May 07, 2018 9:07:09 AM

---

Jim,

Yes, the contractor remobilized last Monday. We can schedule a visit at your convenience depending on what you'd like to see. Based on our current schedule the first three weeks will be preparation, clearing and grubbing activities, installation of the temporary storm water collection system, and completion of the small scrapes near X119. We expect the cap construction work to begin in the last week of May with rough grading. Installation of the geosynthetic liner is planned for the first 3 weeks of June with cover fill and restoration continuing through the end of July.

I will be out of town/unavailable June 5 through 13 and attending my daughter's graduation on June 21.

Let me know what dates work for you.

Thanks,

Jason

---

**From:** Haklar, James [mailto:[Haklar.James@epa.gov](mailto:Haklar.James@epa.gov)]  
**Sent:** Monday, May 7, 2018 8:22 AM  
**To:** Devorak, Coleen ; Schindler, Jason  
**Cc:** Conetta, Benny ; Robles, Sadira ; Harewood, Charles  
**Subject:** RE: Hatco Project Update - April 2018

Good Morning Jason and Coleen,

Thanks for the update. When would be a good time to come and see the Former Lagoon cap construction? Has the contractor mobilized and started?

Ideally, I'd like to bring my new supervisor and two of my PCB co-workers out to the site for a primer on Hatco (we could meet at Weston's office beforehand to discuss the site).

Thanks,

Jim

---

**From:** Devorak, Coleen [<mailto:Coleen.Devorak@WestonSolutions.com>]  
**Sent:** Friday, May 04, 2018 3:45 PM  
**To:** Haklar, James <[Haklar.James@epa.gov](mailto:Haklar.James@epa.gov)>; 'Anthony Findley' <[Anthony.Findley@dep.state.nj.us](mailto:Anthony.Findley@dep.state.nj.us)>; 'mfisher@elminc.com' <[mfisher@elminc.com](mailto:mfisher@elminc.com)>  
**Cc:** M. S. L. P. G. Ramin Ansari ([ramin.ansari@lanxess.com](mailto:ramin.ansari@lanxess.com)) <[ramin.ansari@lanxess.com](mailto:ramin.ansari@lanxess.com)>; Daniel, Lisa <[Lisa.Daniel@lanxess.com](mailto:Lisa.Daniel@lanxess.com)>; Schindler, Jason <[Jason.Schindler@WestonSolutions.com](mailto:Jason.Schindler@WestonSolutions.com)>; Blarr, Steve <[Steve.Blarr@WestonSolutions.com](mailto:Steve.Blarr@WestonSolutions.com)>; Jones, Sally <[S.Jones@WestonSolutions.com](mailto:S.Jones@WestonSolutions.com)>; Peachey, Bryan <[Bryan.Peachey@WestonSolutions.com](mailto:Bryan.Peachey@WestonSolutions.com)>; 'Venkat.puranapanda@chubb.com' <[Venkat.puranapanda@chubb.com](mailto:Venkat.puranapanda@chubb.com)>

**Subject:** Hatco Project Update - April 2018

Jim, Tony, Mark,

Here is a short update of activities for the Hatco project during April 2018:

- Weston continued manual recovery operations. On April 20, Weston recovered 13.8 gallons of light non-aqueous phase liquid (LNAPL) using a portable peristaltic pump, bailers, and sorbent socks. The automated pumps were restarted on April 27. Total recovery to date: o 9,202.7 gallons recovered using skimmer pumps and bailers since March 2011;

- o 3,200 gallons recovered and shipped offsite in liquid phase during the SE Leg remediation; and
- o 25,000 gallons estimated in LNAPL-saturated soils shipped for offsite disposal during the SE Leg remediation.
- Weston performed weekly inspections of the temporary cap in the damaged area of the Southeast Leg Remediation area, the temporary cover in the Former Lagoon Area and the erosion controls. The temporary cover remains in good condition. Remediation resumed on April 30, 2018.
- Weston continued with preparation of the required permit applications and construction specifications for the Woodbridge Pond remediation. Remediation work is planned for later this year.
- The draft Remedial Action Progress Report (RAPR) for the Southeast Leg has been reviewed by the LSRP; Weston is currently addressing the LSRP's comments. Weston is continuing preparation of the RAPR for the remedial action completed at the Northeast Impoundment.
- Excavation of the remaining PCB contaminated sediments from the Scrape Area X119 wetland is scheduled to be completed with the Former Lagoon Cap construction in May 2018. A new wetland disturbance permit necessary to complete this work was approved by NJDEP on April 16, 2018.

Please let us know if you have any questions.

Thank you,

Coleen

***Coleen Devorak***

**Weston Solutions, Inc.**

**205 Campus Drive**

**Edison, NJ 08837**

**Office: 732-417-5819**

**Fax: 732-417-5801**

**Cell: 732-476-7479**

**[www.westonsolutions.com](http://www.westonsolutions.com)**

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.