

From: [Schindler, Jason](#)
To: [Haklar, James](#); ["Anthony Findley"](#); [Mark Fisher](#)
Cc: [Ramin Ansari \(Ramin.Ansari@chemtura.com\)](#); [Martin, Ana](#); [lisa.daniel@chemtura.com](#); [Venkat Puranapanda \(Venkat.puranapanda@chubb.com\)](#); [Blarr, Steve](#); [Jones, Sally](#); [Devorak, Coleen](#); [Peachey, Bryan](#)
Subject: RE: Hatco Project Update - December 2017
Date: Monday, January 08, 2018 3:39:51 PM

Jim, Tony, Mark,

Here is a short update of activities for the Hatco project during December 2017:

- Weston continued manual recovery operations. From December 12 to 14, Weston recovered 42.8 gallons of light non-aqueous phase liquid (LNAPL) using a portable peristaltic pump, bailers, and sorbent socks. During this event, Weston shut down the automated pumps because they cannot be operated during cold weather conditions. We will continue manual recovery operations on a monthly basis through the winter and we will restart the automated pumps in the spring. Total recovery to date:
 - o 9,136 gallons recovered using skimmer pumps and bailers since March 2011;
 - o 3,200 gallons recovered and shipped offsite in liquid phase during the SE Leg remediation; and
 - o 25,000 gallons estimated in LNAPL-saturated soils shipped for offsite disposal during the SE Leg remediation.
- Code environmental and Weston mobilized for cap repair on December 11. Soil erosion and sediment controls were installed and the damaged portion of the cap was excavated. Cold weather and precipitation limited the extent of repair work that could be completed. A temporary clay cap was installed in the damaged area. The improved drainage and permanent cap repair will be completed after the weather breaks in the spring. Erosion controls and temporary cover are inspected on a weekly basis.
- By letter dated December 20, 2017, USEPA Weston provided approval of Remedial Action Workplan (RAWP) Addendum 4 for Woodbridge Pond. Weston continued with preparation of the required permit applications and construction specifications. Remediation work is planned for later this year.
- The draft Remedial Action Progress Report for the Southeast Leg is currently under review by the LSRP. Weston is continuing preparation of the progress reports for the supplemental sampling of Crows Mill Creek and the remedial action completed at the Northeast Impoundment.

Please let me know if you have any questions.

Thanks,

Jason

Thanks,

Jason

Jason Schindler

Principal Project Manager

Weston Solutions, Inc.

205 Campus Drive

Edison, NJ 08837

Tel: 732-417-5804

Cell: 732-740-5529

Fax: 732-417-5801

www.westonsolutions.com

CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.