Manhole Inspection Summary Manhole # S01CC2028MH Printed On: 12/17/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 01CC2 Node: **028** Status: Found Insp Date: 7/20/06 7:34 AM **Incomplete Comments** Crew: CH, IJ Inspector: Hale, C Firm: RKK Location Address: 6506 Cross Country Blvd Cross Street: Bancroft Rd Manhole Type: Inline Location: Grass Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments 9 o'clock is possible overflow connection to sewer Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 3 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ✓ Joint Cracks Mortar Roots Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged ☐ Debris (not Condition related) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel ☐ Parged ☐ Debris (not Condition related) Material: Clay Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 2 Missing: 0 **✓** Corroded Steps Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S01CC2028MH

Printed On: 12/17/2008 Page 2 of 4

Location View



Top View



Manhole Inspection Summary

Manhole # S01CC2028MH

Printed On: 12/17/2008 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: **4.85** (ft.) Flow Characteristics: **Slow**

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Sound

Drop: None

Connects To: **Manhole**Possible Illicit Connection

4 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Rod and Bar (Angled)		
Pipe Material: PVC	✓ Pipe Lined	
Invert Depth: 3.95 (ft.) F	Flow Characteristics: None	
Deposits: ✓ None	ud Sludge Debris Greas	
Silt Depth: (in.)	Deposits Extent:	

Infiltration: **None** Pipe Seal Cond: **Unknown**

Connects To: House connection / Service line

Possible Illicit Connection

Drop: None

Manhole Inspection Summary

Manhole # S01CC2028MH

Printed On: 12/17/2008 Page 4 of 4

12 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angl	led)	Drop: None
Pipe Material: Clay	✓ Pipe Lined	·
Invert Depth: 4.80	(ft.) Flow Characteristics: Slow	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth:	(in.) Deposits Extent:	Connects To: Manhole
Infiltration: None	Pipe Seal Cond: Sound	☐ Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



possible overflow pipe

possible overnow pipe	
Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
nvert Depth: 3.56 (ft.) Flow Characteristics: None	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: House connection / Service line
nfiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection