Manhole Inspection Summary Ma		Manhole # S01EE2036MH
Printed On: 12/1	7/2008	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 01	IEE2 Node: 036 Status: Found	Insp Date: 8/8/06 12:00 AM
Incomplete Cor	mments	Crew: CH, IJ
		Inspector: Hale, C Firm: RKK
		FIIII: KKK
Location	Address: 3301 Bancroft Rd	Cross Street: Western Run Dr
Manhole	Type: Junction Location: Sidewalk	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
0	Ohana Ohanahan Dianahan Od (fa) Level (a) Divide (B) Cook (a)
Cover	Shape: Circular Diameter: 24 (in Type: Sanitary Condition: Sound	.) Length: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron
Properties:	,,	Water Tight Insert
	Offset: 0 (in.) Condition: Sound	☐ Cracked ☐ Leaks
	mme Adjustment	☐ Parged Height: 6 (in.)
Condition:		Loose Brick Deteriorated
Infiltration:	None ✓ Joint ☐ Cracks ✓ Mortar ☐	Roots Wall
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:		Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Barrel	Material: Brick Parged	
•	Circular Diameter: 42 (in.) Length:	(in.)
Condition:		Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Bench	Exists Material: Brick	Parged Debris (not Condition related)
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris
Channel	Material: Brick	☐ Debris (not Condition related)
Channel E	xposure: Fully Open Junc Dist: 0 r	nearest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 9 Missing: 0 Corroded	
Surcharge	✓ Evidence Of Surcharge Depth: 6 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S01EE2036MH

Printed On: 12/17/2008 Page 2 of 4

Location View



Evidence of Surcharge



debris on step

Defect



Adj. Loose Brick

Top View



Defect



Adj. Missing brick

Manhole Inspection Summary

Manhole # S01EE2036MH

Printed On: 12/17/2008 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 16.43 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Rod and Bar (Angled)		
Pipe Material: Clay	☐ Pipe Lined	
Invert Depth: 16.20	(ft.) Flow Characteristics: Fast	
Deposits: 🗸 None	☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Donth: (ir	Donocite Extent:	

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole Possible Illicit Connection

Manhole Inspection Summary

Manhole # S01EE2036MH

Printed On: 12/17/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.20 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop In @ 6 O'Clock



Drop: Outside Rod and Bar

Angled: **Yes** Reading: **15.17** (ft.)

Inv Depth: 16.17 (ft.)

Drop Condition: Clogged

Connects To: Manhole

☐ Possible Illicit Connection