Manhole Inspection Summary Manhole # S01EE 008MH Printed On: 6/24/2010 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 01EE Node: 008 Status: Found Insp Date: 3/12/08 11:34 AM **Incomplete Comments** Crew: RL SD Inspector: Lamont Firm: URS Location Address: FRANKLINTOWN RD (ROW) Cross Street: WINANS MEADOW Manhole Ground Conditions: Dry Type: Inline Location: Grass Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 32 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Concrete Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Concrete Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 6 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary	Manhole # S01EE_008MH
Printed On: 6/24/2010	Page 2 of 4
Location View	Top View
FRAME SEAL GASKET	

Manhole Inspection Summary	Manhole # S01EE_008MH
Printed On: 6/24/2010	Page 3 of 4
24 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
Pipe Height: 24 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay Pipe Lined	
Invert Depth: 13.70 (ft.) Flow Characteristics: Turbulent Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection
6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock	3 O'Clock Inflow
Pipe Height: 24 (in.) Rod and Bar (Angled) Pipe Material: Unknown	Drop: None Connects To: Stub connection / abandoned
i ipo ocai cona. dinilawii	Possible Illicit Connection

Manhole Inspection Summary	Manhole # S01EE_008MH
Printed On: 6/24/2010	Page 4 of 4
24 in. Circular Gravity Sewer Pipe In @ 5 O'Clock	5 O'Clock Inflow
Pipe Height: 24 (in.) Rod and Bar (Angled) Pipe Material: Concrete Pipe Lined Invert Depth: 12.80 (ft.) Flow Characteristics: Fast	Drop: None
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	Connecte Ter Menhale
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection

☐ Possible Illicit Connection