Manhole In	spection Summary	Manhole # S02M011MH					
Printed On: 6/24/2010 Page 1 of 3							
Inspection	☐ Is Incomplete Rating: 3) Fair						
Record Plat: 02	PM Node: 011 Status: Found	Insp Date: 5/1/08 8:29 AM					
Incomplete Cor	nments	Crew: RL,SD					
		Inspector: Lamont					
		Firm: URS					
Location	Address: 201 S ROCK GLEN ROAD	Cross Street: FREDERICK AVE					
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry					
	Prev. Rehab Weather: Light Rain	Subject To Ponding: None					
Comments							
Cover	Shape: Circular Diameter: 26 (in.	, , , , , , , , , , , , , , , , , , , ,					
Dronortico	Type: Sanitary Condition: Sound	Cover Material: Cast Iron					
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks							
Chimney / Fra	me Adjustment	☐ Parged Height: 8 (in.)					
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	None ✓ Joint ☐ Cracks ✓ Mortar ☐	Roots Wall					
Corbel	Material: Brick	Type: Concentric/Eccentric					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall					
Barrel	Material: Brick						
Shape:	Rectangular Diameter: 60 (in.) Length:	60 (in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall					
Bench	✓ Exists Material: Brick] Parged					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris					
Channel Material: Brick Parged							
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:							
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris					
Steps	Count: 6 Missing: 0 Corroded						
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present					

Printed On: 6/24/2010					2	of	3
	Location View		Top View				
			6 O'CLOCK				
	Tan Manu		Tan Wass				
	Top View		Top View				
			12 O'CLOCK				
			12 O CLOOK				
	GRADE ADJUSTMENT						

Manhole Inspection Summary

INFILTRATION FROM MORTAR AND

JOINT

Manhole # S02M__011MH

Manhole Inspection Summary	Manhole # S02M011MH					
Printed On: 6/24/2010	Page 3 of 3					
12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow					
Pipe Height: 12 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: 11.50 (ft.) Flow Characteristics: Fast Deposits: None Mud Sludge Debris Grease Silt Depth: (in.) Deposits Extent:	Drop: None Connects To: Manhole					
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection					
12 in. Circular Gravity Sewer Pipe In @ 6 O'Clock	6 O'Clock Inflow					
Pipe Height: 12 (in.) Rod and Bar (Angled)	Drop: None					
Pipe Material: Clay Pipe Lined Invert Depth: 11.40 (ft.) Flow Characteristics: Fast						
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease						
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole					
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection					