Manhole Inspection Summary M			Manhole # S03OO1002MH	
Printed On: 6/24	/2010		Page 1 of 3	
Inspection	☐ Is Incomplete Rating:	3) Fair		
Record Plat: 03	3001 Node: 002 Status:	Found	Insp Date: 1/14/08 9:06 AM	
Incomplete Cor	nments		Crew: TL, RL	
			Inspector: Johnson	
			Firm: URS	
Location	Address: 4100 ROCKFIELD A	4VE	Cross Street: REISTERSTOWN RD	
Manhole	Type: <b>Terminal</b> Location:	Roadway	Ground Conditions: Wet	
	Prev. Rehab Weather:	Dry	Subject To Ponding: None	
Comments				
-				
Cover	•	Diameter: 26 (in.) Len		
Danastias	, , , , , , , , , , , , , , , , , , ,	ondition: <b>Sound</b>	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame Offset: 4 (in.) Condition: Sound Cracked Leaks				
Chimney / Frame Adjustment				
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration: None Joint Cracks Mortar Roots Wall				
Corbel	Material: Brick	☐ Parged Typ	e: Concentric/Eccentric	
Condition:	n: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick	☐ Parged		
Shape: Circular Diameter: 48 (in.) Length: (in.)				
Condition:	✓ Sound ☐ Cracked ☐ Ro	oot Intrusion	se Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Crac	cks Mortar R	oots 🗌 Wall	
Bench	Exists Material:	☐ Parg	ed	
Condition:	☐ Sound ☐ Cracked ☐ Ro	oot Intrusion   Dete	riorated Leaks Debris	
Channel	Material: Brick	☐ Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:				
Condition:	✓ Sound ☐ Cracked ☐ Ro	oot Intrusion   Dete	riorated Leaks Debris	
Steps Count: 5 Missing: 0 Corroded				
Surcharge	✓ Evidence Of Surcharge	Depth: 5 (ft.) Ac	tive Surcharge Present	

## Manhole Inspection Summary Printed On: 6/24/2010 Page 2 of 3 Location View Top View EVIDENCE OF INFILTRATION FROM FRAME SEAL

OFFSET

Manhole Inspection Summary	Manhole # S03OO1002MH
Printed On: 6/24/2010	Page 3 of 3
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
Pipe Height: <b>8.4</b> (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: <b>9.28</b> (ft.) Flow Characteristics: None Deposits: None Mud Sludge Debris Grease	Drop: None
Silt Depth: (in ) Deposits Extent:	Connects To: Manhole

☐ Possible Illicit Connection

Pipe Seal Cond: Sound

Infiltration: None