Manhole Inspection Summary Manhole # S03UU 015MH Printed On: 6/24/2010 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 03UU Node: **015** Status: Found Insp Date: 3/3/08 11:58 AM **Incomplete Comments** Crew: TJ JK SD Inspector: Johnson Firm: URS Location Address: 4010 FAIRVIEW AVE Cross Street: OAKFIELD AVE Manhole Ground Conditions: Dry Type: Junction Location: Sidewalk ✓ Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 26 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded

Depth: **0** (ft.) \square Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Printed On: 6/24/2010		Page	2	of
Location View	Top View			
	BARREL INFILTRATION	l		

Manhole # S03UU_015MH

Manhole Inspection Summary

Manhole Inspection Summary	Manhole # S03UU_015MH
Printed On: 6/24/2010	Page 3 of 4
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: 8.96 (ft.) Flow Characteristics: Fast	Drop: None
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection
8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock	6 O'Clock Inflow
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: 8.80 (ft.) Flow Characteristics: Fast	Drop: None
Deposits: ☐ None ☐ Mud ✓ Sludge ☐ Debris ☐ Grease	
Silt Depth: 1 (in.) Deposits Extent: Light Infiltration: None Pipe Seal Cond: Sound	Connects To: Manhole Possible Illicit Connection
i ipo ocai cona. cona	

Manhole Inspection Summary	Manhole # S03UU_015MH
Printed On: 6/24/2010	Page 4 of 4
8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock	9 O'Clock Inflow
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay	Drop: None
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection