Manhole In	spection Summary	Manhole # S03YY1015MH	
Printed On: 12/1	7/2008	Page 1 of 3	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 03	BYY1 Node: 015 Status: Found	Insp Date: 7/14/06 12:00 AM	
Incomplete Cor	nments	Crew: BH , WM	
		Inspector: Morris, W	
		Firm: RKK	
Location	Address: 3301 TANEY RD	Cross Street: PEARCE AVE	
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry	
	Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 24 (in		
	Type: Sanitary Condition: Sound		
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame	Offset: 0 (in.) Condition: ☐ Sound	☐ Cracked ✓ Leaks	
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: (in.)			
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar [Roots Wall	
Corbel	Material: Concrete Parged	Type: Flat top	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated	
Infiltration:	☐ None ✓ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall	
Barrel	Material: Concrete Parged		
Shape:	Rectangular Diameter: 60 (in.) Length:	: 36 (in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓ Mortar	Roots Wall	
Bench	✓ Exists Material: Brick	☐ Parged ☑ Debris (not Condition related)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Clay	☐ Debris (not Condition related)	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [☐ Deteriorated ☐ Leaks ☐ Debris	
Steps	Count: 3 Missing: 0 Corroded		
Surcharge	✓ Evidence Of Surcharge Depth: 1 (ft.)	Active Surcharge Present	

Manhole Inspection Summary

Manhole # S03YY1015MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Top View



Frame leaks. Corbel and Barrel infiltration. Corroded steps. Evidence of surcharge - Bench debris.

Manhole Inspection Summary

Manhole # S03YY1015MH

Drop: None

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Silt Depth: (in.) Deposits Extent: Connects To: **Manhole**Infiltration: **None** Pipe Seal Cond: **Unknown** Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled)	Drop: None	
Pipe Material: Clay	☐ Pipe Lined	·
Invert Depth: 7.68 (ft.)	Flow Characteristics: Fast	
Deposits: ✓ None ☐ M		
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: Evidence	Pipe Seal Cond: Broken	☐ Possible Illicit Connection