Manhole In	spection Summary	Manhole # S03YY_024MH
Printed On: 6/24	1/2010	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 03	Node: 024 Status: Found	Insp Date: 12/23/08 8:42 AM
Incomplete Cor	nments	Crew: SV CB
		Inspector: Vitlin
		Firm: URS
Location	Address: 4111 LIBERTY HIGHTS AVE	Cross Street: GRANADA
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: Sheeting
Comments		
0	Character Circular	Leady (a) DistA/D Coale Q (b)
Cover	Shape: Circular Diameter: 26 (in.) Type: Sanitary Condition: Sound	Length: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron
Properties:	,,	
		ater Tight Insert
Frame	Offset: 0 (in.) Condition: 🗸 Sound	Cracked Leaks
Chimney / Fra	ame Adjustment	☐ Parged Height: 3 (in.)
Condition:		Loose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots 🗌 Wall
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓ Mortar	☐ Roots
Barrel	Material: Brick	
Shape:	Circular Diameter: 48 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Unknown Parged	
Channel E	exposure: Fully Open Junc Dist: 0 near	arest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 3 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary	Manhole # S03YY_024MH
Printed On: 6/24/2010	Page 2 of
Location View	Top View
GRADE ADJUSTMENT	Defect 1

CORBEL WALL INFILTRATION

BROKEN BRICKS AT GRADE

ADJUSTMENT

3

Manhole Inspection Summary	Manhole # S03YY_024MH
Printed On: 6/24/2010	Page 3 of 3
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
PIPE SEAL ROOTS	
Pipe Height: 8.4 (in.) Rod Only	Drop: None
Pipe Material: Clay	
Invert Depth: 5.80 (ft.) Flow Characteristics: None	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Roots	Possible Illicit Connection

☐ Possible Illicit Connection