## **Manhole Inspection Summary** Manhole # S04AA1018MH Printed On: 6/24/2010 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 1) Excellent Record Plat: 04AA1 Node: **018** Status: Found Insp Date: 1/22/09 10:39 AM **Incomplete Comments** Crew: SD WJ Inspector: Chung Firm: URS Location Address: 5202 GWYNN OAK AVE Cross Street: **FERNDALE AVE** Manhole Type: **Terminal** Location: Sidewalk Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 26 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 2 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: ☐ Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary	Manhole # S04AA1018MI
Printed On: 6/24/2010	Page 2 of
Location View	Top View
OFFSET	

Manhole # S04AA1018MH
Page 3 of 3
12 O'Clock Outflow
Drop: None  Connects To: Manhole

☐ Possible Illicit Connection

Pipe Seal Cond: Sound

Infiltration: None