Manhole In	spection Summary	Manhole # S04M012MH		
Printed On: 6/24	/2010	Page 1 of 3		
Inspection	☐ Is Incomplete Rating: 3) Fai	r		
Record Plat: 04	M Node: 012 Status: Found	Insp Date: 3/5/09 9:58 AM		
Incomplete Cor	nments	Crew: SD WJ		
		Inspector: Chung		
		Firm: URS		
Location	Address: HILLWELL RD	Cross Street: BOSWELL RD		
Manhole	Type: Inline Location: Sidew	ralk Ground Conditions: Dry		
	Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None		
Comments				
	0 0 1			
Cover	·	er: 26 (in.) Length: (in.) Dist A/B Grade: 5 (in.) n: Sound Cover Material: Cast Iron		
Proportios:	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame	Offset: 0 (in.) Condition: 🗸	Sound Cracked Leaks		
Chimney / Fra	me Adjustment			
Condition:				
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐	Mortar Roots Wall		
Corbel	Material: <b>Brick</b>	Parged Type: Concentric/Eccentric		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick	] Parged		
Shape:	Circular Diameter: 48 (in.)	Length: (in.)		
Condition:				
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roots ☐ Wall		
Bench	Exists Material: Brick	☐ Parged		
Condition:	☐ Sound ☐ Cracked ☐ Root Intr	usion   Deteriorated   Leaks   Debris		
Channel	Material: Brick	] Parged		
Channel Exposure: <b>Fully Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth:				
Condition:	✓ Sound ☐ Cracked ☐ Root Intr	usion Deteriorated Leaks Debris		
Steps Count: 8 Missing: 0 Corroded				
Surcharge	✓ Evidence Of Surcharge Dept	n: 4 (ft.)		

Manhole Inspection Summary	Manhole # S04M012MH	
Printed On: 6/24/2010	Page 2 of 3	
Location View	Top View	
Defect 1	Defect 2	
DEBRIS ON BENCH	EVIDENCE OF SURCHARGE 4FT.	
Defect 3		

**BENCH DEBRIS** 

Manhole Inspection Summary	Manhole # S04M012MH
Printed On: 6/24/2010	Page 3 of 3
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
LIGHT DEBRIS IN CHANNEL	
Pipe Height: <b>8.4</b> (in.) Rod and Bar (Angled)  Pipe Material: <b>Clay</b>	Drop: None
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection
PAI	5 O'Clock Inflow op In @ 5 O'Clock
Pipe Height: <b>9.6</b> (in.) Rod and Bar (Angled) Pipe Material: Clay	Drop: Outside Rod and Bar
i ipo iviatoriai. <b>Ciay</b>     Fipo Lindu	A 1 1 34 B 11 40 40 (f)
<u> </u>	Angled: <b>Yes</b> Reading: <b>12.40</b> (ft.)
Invert Depth: <b>6.90</b> (ft.) Flow Characteristics: <b>Slow</b>	Inv Depth: <b>13.40</b> (ft.)
<u> </u>	