Manhole Inspection Summary Manhole # S05MM 005MH Printed On: 6/24/2010 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 1) Excellent Record Plat: 05MM Node: 005 Status: Found Insp Date: 3/24/09 9:00 AM **Incomplete Comments** Crew: SD,WJ Inspector: Vitlin Firm: URS Location Address: 2201 MONTICELLO RD Cross Street: CLIFTON AVE Manhole Ground Conditions: Wet Type: **Terminal** Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 26 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 3 (in.) Condition: ✓ Sound ☐ Cracked Leaks Parged Height: 5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summa	ry
--------------------------	----

Manhole # S05MM_005MH

Printed On: 6/24/2010 Page 2 of 3

Location View	Top View
OFFET	

Manhole Inspection Summary	Manhole # S05MM_005MH
Printed On: 6/24/2010	Page 3 of 3
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: 7.60 (ft.) Flow Characteristics: Fast Deposits: None Mud Sludge Debris Grease	Drop: None
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection
6 in. Circular Gravity Sewer Pipe In @ 5 O'Clock	5 O'Clock Inflow
NO DROP CONNECTION	
Pipe Height: 6 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined	Drop: None
Invert Depth: 7.10 (ft.) Flow Characteristics: Fast	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: House connection / Service line
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection