Manhole Inspection Summary Manhole # S05QQ1020MH Printed On: 6/24/2010 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 05QQ1 Node: **020** Status: Found Insp Date: 12/21/07 9:27 AM **Incomplete Comments** Crew: TJ BC Inspector: Johnson Firm: URS Location Address: 5370CUTHBERT AVE Cross Street: LEWISTON AVE Manhole Ground Conditions: Dry Type: **Terminal** Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 26 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: ☐ Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 5 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary	Manhole #	S05QQ	020	MH	
Printed On: 6/24/2010		Pag	e 2	of	3
Location View	Top View				

Manhole Inspection Summary	Manhole # S05QQ1020MH			
Printed On: 6/24/2010	Page 3 of 3			
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow			
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay	Drop: None			
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole			
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection			
6 in. Circular Gravity Sewer Pipe In @ 4 O'Clock	4 O'Clock Inflow			
Pipe Height: 6 (in.) Rod and Bar (Angled)	Drop: None			
Pipe Material: Clay Pipe Lined				
Invert Depth: 8.16 (ft.) Flow Characteristics: Fast				
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: (in.) Deposits Extent:	Connects To: House connection / Service			
Unit Dopini. (iii.) Deposits Exterit.	line			
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection			