Manhole In	spection Summary	Manhole # S07EE1003MH	
Printed On: 7/23	3/2009	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 07	7EE1 Node: 003 Status: Found	Insp Date: 7/16/09 9:51 AM	
Incomplete Cor	nments	Crew: ADS1	
		Inspector: ADS1 Firm: ADS	
		FIIIII. ADS	
Location	Address: 3800 BOARMAN AVE	Cross Street: AYRDALE AVE	
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry	
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 25. (in.) 75	Length: (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron	
Properties:	☐ Bolted ☐ Vented ☐ Water Tight ☐ W	/ater Tight Insert	
Frame	Offset: 3 (in.) Condition: ☐ Sound ☑	Cracked Leaks	
Chimney / Frame Adjustment			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots	
Corbel	Material: Brick	Type: Concentric/Eccentric	
Condition:	n: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall	
Barrel	Material: Brick		
Shape:	Circular Diameter: 36 (in.) Length:	(in.)	
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓	Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall	
Bench	✓ Exists Material: Brick	Parged	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris	
Channel	Material: Brick		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris	
Steps	Count: 4 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present	

Manhole Inspection Summary

Manhole # S07EE1003MH

Printed On: 7/23/2009 Page 2 of 4

Location View



Top View



Defect 3



OFFSET FRAME AND CRACK FRAME CONDITION

Top View



Defect 1



DETERIORATED BRICKS IN WALL

Defect 2



CORRODED RUNG

Manhole Inspection Summary

Manhole # S07EE1003MH

12 O'Clock Outflow

3 O'Clock Inflow

Printed On: 7/23/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: PVC

☐ Pipe Lined

Invert Depth: 9.42 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: PVC

☐ Pipe Lined

Invert Depth: 8.88 (ft.) Flow Characteristics: Slow

(in.)

Silt Depth:

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Dead End

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S07EE1003MH

6 O'Clock Inflow

Printed On: 7/23/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: (in.) Direct	Drop: None
Pipe Material: PVC Pipe Lined	
Invert Depth: 9.00 (ft.) Flow Characteristics: Slow	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole

Infiltration: None Pipe Seal Cond: Sound

e Seal Cond: **Sound** Possible Illicit Connection