Manhole In	spection Summary	Manhole # S07UU_002MH	
Printed On: 2/26	5/2009	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 07	7UU Node: 002 Status: Found	Insp Date: 7/19/07 10:43 AM	
Incomplete Cor	mments	Crew: ADS1	
		Inspector: ADS1	
		Firm: ADS	
Location	Address: 3601 SPRINGDALE AVE	Cross Street: GRANTLEY	
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry	
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 32 (in.) Type: Sanitary Condition: Sound	Length: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron	
Proportios:	,,		
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame	Offset: 4 (in.) Condition: Sound	Cracked Leaks	
Chimney / Fra	me Adjustment	☐ Parged Height: (in.)	
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar ☐ I	Roots 🗌 Wall	
Corbel	Material: Brick	Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ I	Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	□ Roots □ Wall	
Barrel	Material: Brick		
Shape:	Circular Diameter: 40 (in.) Length:	(in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ I	Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	□ Roots □ Wall	
Bench	Exists Material: Brick	Parged	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ I	Deteriorated Leaks Debris	
Channel	Material: Brick		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:			
Condition:	Sound Cracked Root Intrusion	Deteriorated ☐ Leaks ✓ Debris	
Steps Count: 6 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present	

Manhole Inspection Summary

Manhole # S07UU_002MH

Printed On: 2/26/2009 Page 2 of 4

Location View



Defect 2



FRAME OFFSET

Top View



Defect 1




CORRODED STEPS AND DEBRIS

Manhole Inspection Summary

Manhole # S07UU_002MH

Printed On: 2/26/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 12.26 (ft.) Flow Characteristics: Slow

Infiltration: Evidence

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Pipe Seal Cond: Roots

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height:

(in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 12.34 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ✓ Sludge ✓ Debris ✓ Grease

Silt Depth: 8

(in.)

Deposits Extent: Heavy

Infiltration: None

Pipe Seal Cond: Sound

Connects To: Manhole

Drop: None

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S07UU_002MH

9 O'Clock Inflow

Printed On: 2/26/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: (in.) Di	rect	Drop: None
Pipe Material: Clay	☐ Pipe Lined	
nvert Depth: 12.10 (ft.) F	low Characteristics: Slow	
Deposits: 🗸 None 🗌 Mu	ıd □ Sludge □ Debris □ Grease	
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
nfiltration: None	Pipe Seal Cond: Sound	Possible Illicit Connection