Manhole In	spection Sun	nmary	Ma	anhole	ИΗ
Printed On: 6/24	1/2010			Page 1	of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 09	DEE Node: 029	Status: Found		Insp Date: 2/8/08 12:38	B PM
Incomplete Cor	mments			Crew: SV ELJ	
				Inspector: Vitlin	
				Firm: URS	
Location	Address: MORRIS	RD	(Cross Street: FRANKLINTOWN	N RD
Manhole	Type: Inline	Location: Woods	(Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	S	ubject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 26	` ,	, ,	(in.)
	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron	
Properties:	Bolted Vent	ted Water Tight	☐ Water Ti	ght Insert	
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	I Crack	ed Leaks	
Chimney / Fra	ame Adjustment	Exists Material:		☐ Parged Height:	(in.)
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mortai	Roots	☐ Wall	
Corbel	Material: Precast C	Concrete	ed Type:	Concentric/Eccentric	
Condition:	☐ Sound ☐ Crack	xed ☑ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🔽 Roo	ots	
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular D	iameter: 48 (in.) Leng	gth: (in.)		
Condition:	✓ Sound ☐ Crack	ked Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Roo	ots 🗌 Wall	
Bench	✓ Exists Material:	Brick	☐ Parged	d	
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	□ Deterior	orated Leaks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Ope	n Junc Dist: 0	nearest .	5 ft. Azimuth:	
Condition:	☐ Sound ☐ Crack	ked ☑ Root Intrusion	☐ Deterio	orated Leaks Debris	
Steps	Count: 3 Missing	: 0 Corroded			
Surcharge	Evidence Of Sur	charge Depth: ((ft.)	re Surcharge Present	

Manhole	Inspection	Summary	/
---------	------------	---------	---

Manhole # S09EE_029MH

Printed On: 6/24/2010 Page 2 of 4

Location View	Top View
Defect 1	Defect 5
BROKEN BRICKS ON OUTER EXPOSED CONE	I6 PIPE BLOCKAGE
Defect 3	Defect 4
O12 ROOTS FROM JOINT	I6 PIPE SEAL ROOTS

Manhole	Inspection	Summary
---------	------------	---------

Manhole # S09EE_029MH

Printed On: 6/24/2010 Page 3 of 4

Defect 2	
CORBEL ROOTS	

Manhole Inspection Summary	Manhole # S09EE_029MH
Printed On: 6/24/2010	Page 4 of 4
18 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
PIPE SEAL ROOTS	
Pipe Height: 18 (in.) Rod Only Pipe Material: Concrete	Drop: None
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Roots	Possible Illicit Connection
18 in. Circular Gravity Sewer Pipe In @ 6 O'Clock PIPE SEAL, CHANNEL ROOTS	6 O'Clock Inflow
Pipe Height: 18 (in.) Rod Only Pipe Material: Concrete Pipe Lined Invert Depth: 6.70 (ft.) Flow Characteristics: Fast	Drop: None
Deposits: None Mud Debris Grease	
Silt Depth: 8 (in.) Deposits Extent: Heavy	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Roots	☐ Possible Illicit Connection