#### **Manhole Inspection Summary** Manhole # S09GG2017MH Printed On: 12/17/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 09GG2 Node: 017 Status: Found Insp Date: 7/10/06 2:47 PM **Incomplete Comments** Crew: JJ, TD Inspector: Jensen, J Firm: RKK Location Address: 6210 GREEN MEADOW PKWY Cross Street: **EDENVALE RD** Manhole Type: Junction Location: Roadway Ground Conditions: Dry Weather: **Dry** Subject To Ponding: None Prev. Rehab Comments 13 pipe picture and the evidence of surcharge picture both indicate evidence of infiltration through the mortar of the barrel wall. Shape: Circular Diameter: 32 (in.) Length: (in.) Dist A/B Grade: 2 Cover (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 10 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: \( \subseteq \text{None} \) ✓ Joint Cracks ✓ Mortar Roots Wall Corbel Material: Brick and Concrete Parged Type: Flat top Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks **✓ Mortar** Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged ☐ Debris (not Condition related) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps ✓ Corroded

Depth: **4** (ft.) ☐ Active Surcharge Present

✓ Evidence Of Surcharge

Surcharge

## **Manhole Inspection Summary**

### Manhole # S09GG2017MH

Printed On: 12/17/2008 Page 2 of 4

Location View



evidence of surcharge



Top View



Defect



Frame leak

## **Manhole Inspection Summary**

#### Manhole # S09GG2017MH

Printed On: 12/17/2008 Page 3 of 4

# 12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Silt Depth: (in.) Deposits Extent:

Infiltration: **None** Pipe Seal Cond: **Sound** 

Drop: **None** 

Connects To: **Manhole**Possible Illicit Connection

#### 6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Rod and Bar (Angled)		Drop: None
Pipe Material: PVC	Pipe Lined	i i
Invert Depth: 9.24 (ft.)	Flow Characteristics: None	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.)	Deposits Extent:	Connects To: House connection / Service line

Infiltration: None Pipe Seal Cond: Sound Possible Illicit Connection

## **Manhole Inspection Summary**

## Manhole # S09GG2017MH

Printed On: 12/17/2008 Page 4 of 4

12 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
Invert Depth: 10.06 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection