Manhole Inspection Summary Manhole # S09KK_037MH of 3 Printed On: 6/24/2010 Page 1 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 09KK Node: 037 Status: Found Insp Date: 2/11/08 11:47 AM **Incomplete Comments** Crew: RL CB Inspector: Lamont Firm: URS Location Address: 3411 CLIFTON AVE Cross Street: GARRISON BLVD Manhole Type: **Terminal** Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 26 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris Count: 3 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Printed On: 6/24/2010		F	Page	2	of	3
Location View	Top View					
	CHANNEI	_ DEBRIS				

Manhole # S09KK_037MH

Manhole Inspection Summary

Manhole Inspection Summary	Manhole # S09KK_037MH			
Printed On: 6/24/2010	Page 3 of 3			
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow			
CHANNEL DEBRIS				
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: 7.20 (ft.) Flow Characteristics: None	Drop: None			
Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease				
Silt Depth: 3 (in.) Deposits Extent: Medium	Connects To: Manhole			

☐ Possible Illicit Connection

Pipe Seal Cond: Sound

Infiltration: None