# **Smoke and Dye Testing Summary**

### **High Level Sewershed**

Run Summar	у ——						
Test ID	Test Type	Date Inspected	Company / Super.	Blower MH	Ground Condition	Notification Made?	Total Length
S1028-002	Smoke	8/6/2008	ADS/TM	S07AA1001MH	Dry	Yes	1,406.49



# **Smoke and Dye Testing Summary**

## **High Level Sewershed**

Run Summar	γ <del></del>						
Test ID	Test Type	Date Inspected	Company / Super.	Blower MH	Ground Condition	Notification Made?	Total Length
S1028-002	Smoke	8/6/2008	ADS/TM	S07AA1001MH	Dry	Yes	1,406.49

### Isolated Pipes =

Pipe ID	Upstream MH	Downstream MH	Length (ft)	Diameter (In)
S07YY_014G1	S07YY_014MH	S07YY_009MH	320.0167	8
S07YY_009G1	S07YY_009MH	S07YY_001MH	336.1523	8
S07AA1016G1	S07AA1016DE	S07YY_009MH	750.3230	8

#### **Observations & Photos**

**Obs\_ID** \$1028-002-OB01 **Address** 3605 Callaway Ave.

Status Private
Source Cleanout

**Location** Yard - front **Nearest MH** S07AA1001MH

**Comments** Smoke from cleanout in front yard. 3605

Callaway Ave.



**Picture** \S1028-002-OB01-P01.jpg

**Comments** Front of house, 3605 Callaway

Ave.