Manhole Inspection Summary Manhole # S11AA1011MH Printed On: 1/14/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 11AA1 Node: **011** Status: Found Insp Date: 7/11/07 10:25 AM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Address: 3241 DORITHAN AVE Cross Street: HILTON RD Manhole Type: Junction Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 1 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 7 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick ☐ Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0.5 nearest .5 ft. Azimuth: 15 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary

Manhole # S11AA1011MH

Printed On: 1/14/2009 Page 2 of 4

Location View



Top View



FRAME OFFSET

Top View



FRAME OFFSET

Manhole Inspection Summary

Manhole # S11AA1011MH

Printed On: 1/14/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.07 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.88 (ft.) Flow Characteristics: Slow

Silt Depth:

(in.)

Deposits Extent:

Connects To: House connection / Service

Drop: None

line

Infiltration: None

Pipe Seal Cond: Sound

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S11AA1011MH

Printed On: 1/14/2009 Page 4 of 4

6 in. Circular Gravity Sewer





Pipe Height: (in.) Direct		Drop: None
Pipe Material: Clay	☐ Pipe Lined	•
Invert Depth: 7.93 (ft.) Flow Characteristics: Slow		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.) Dep	posits Extent:	Connects To: House connection / Service line
Infiltration: None Pipe	e Seal Cond: Sound	Possible Illicit Connection