Manhole Inspection Summary Manhole # S11AA 027MH Printed On: 6/24/2010 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 11AA Node: **027** Status: Found Insp Date: 2/26/08 2:39 PM **Incomplete Comments** Crew: BC JD Inspector: Chung Firm: URS Location Address: 926 N FRANKLINTOWN RD Cross Street: W LAFAYETTE AVE Manhole Type: **Terminal** Location: Sidewalk Ground Conditions: Wet Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 26 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 3 (in.) Condition: Sound Cracked Root Intrusion ✓ Loose Brick ✓ Deteriorated Infiltration: None ☐ Joint ✓ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 5 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary	Manhole # S11AA_027MH
Printed On: 6/24/2010	Page 2 of
Location View	Top View
GRADE ADJUSTMENT	Defect 1

DETERIORATED GRADE

ADJUSTMENT, EVIDENCE OF INFILTRATION

LOOSE BRICKS

3

Manhole Inspection Summary	Manhole # S11AA_027MH
Printed On: 6/24/2010	Page 3 of 3
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay	Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Deposits Extent:

Pipe Seal Cond: Sound

Silt Depth:

Infiltration: None

(in.)