Manhole Inspection Summary Manhole # S11CC_014MH Printed On: 1/29/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 11CC Node: **014** Status: Found Insp Date: 7/9/08 3:23 PM **Incomplete Comments** Crew: ADS2 Inspector: ADS3 Firm: ADS Location Address: 1212 LONGWOOD ST Cross Street: **ELLICOTT DWY** Manhole Ground Conditions: Dry Type: Junction Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 0 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 3 (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 38 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary

Manhole # S11CC_014MH

Printed On: 1/29/2009 Page 2 of 4

Location View



Defect 1



CRACKED CHIMNEY, LOOSE BRICKS

Top View




Manhole Inspection Summary

Manhole # S11CC_014MH

Printed On: 1/29/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.02 (ft.) Flow Characteristics: Fast

(in.)

Deposits: ☐ None ☐ Mud ✓ Sludge ☐ Debris ☐ Grease

Silt Depth: 1 Infiltration: None Deposits Extent: Light Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.75 (ft.) Flow Characteristics: Fast

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S11CC_014MH

Printed On: 1/29/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.62 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.71 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Deposits Extent:

Connects To: Manhole

Drop: None

Infiltration: None

Possible Illicit Connection

Silt Depth: (in.)

Pipe Seal Cond: Sound