Manhole Inspection Summary M			Manhole # S11C028MH		
Printed On: 6/24	1/2010		Page 1 of 4		
Inspection	☐ Is Incomplete	Rating: 2) Good			
Record Plat: 11	IC Node: 028	Status: Found	Insp Date: 4/7/10 12:16 PM		
Incomplete Comments			Crew: JD JA		
			Inspector: Grace Firm: URS		
			Timi. OKO		
Location	Address: EDMOND	SON AVE	Cross Street: UPPER ELLICOTT DR		
Manhole	Type: Inline	Location: Easement / Right of Way	nt Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	Subject To Ponding: None		
Comments					
Cover	Shape: Circular	Diameter: 32 (in.)	Length: (in.) Dist A/B Grade: 0 (in.)		
	Type: Sanitary	Condition: Sound	Cover Material: Cast Iron		
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert					
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks					
Chimney / Frame Adjustment ✓ Exists Material: Brick ☐ Parged Height: 6 (in.)					
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar ☐	Roots Wall		
Corbel	Material: Brick	☐ Parged	Type: Concentric/Eccentric		
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel Material: Brick Parged					
Shape: Circular Diameter: 66 (in.) Length: (in.)					
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots Wall		
Bench	☐ Exists Material:] Parged		
Condition:	☐ Sound ☐ Cracl	ked ☐ Root Intrusion ☐	Deteriorated Leaks Debris		
Channel	Material: Unknowr	n ☐ Parged			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracl	ked ☐ Root Intrusion ☐	Deteriorated Leaks Debris		
Steps	Count: 7 Missing	g: 0 Corroded			
Surcharge	✓ Evidence Of Su	rcharge Depth: 13. (ft.)	Active Surcharge Present		

Printed On: 6/24/2010	Mannole # 511	C028 Page 2	of
Location View	Location View		
Top View	GRADE ADJUSTMENT		
Defect 3	Defect 2		
Delect 9	Dolout 2		

EVIDENCE OF SURCHARGE

EVIDENCE OF SURCHARGE

viannole inspection Summary	Mannole # \$11C028MH
Printed On: 6/24/2010	Page 3 of
Defect 1	Defect 4
PREVIOUSLY CRACKED COVER	offset
Defect 4	Defect 5
PREVIOUSLY - CAULK IN BETWEEN	PREVIOUSLY - CAULK AND CRACK
FRAME AND COVER	

Manhole Inspection Summary	Manhole # S11C028MH
Printed On: 6/24/2010	Page 4 of 4
54 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
Pipe Height: 10.8 (in.) Rod and Bar (Angled) Pipe Material: Concrete Pipe Lined	Drop: None
Invert Depth: 15.10 (ft.) Flow Characteristics: Slow	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection
54 in. Circular Gravity Sewer Pipe In @ 7 O'Clock	7 O'Clock Inflow
Pipe in @ 7 O Clock	
Pipe Height: 13.2 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Concrete Pipe Lined	
Invert Depth: 14.90 (ft.) Flow Characteristics: Slow	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole