Manhole In	spection Summary	Manhole # S11GG1009MH
Printed On: 4/16	5/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 4) Poor	
Record Plat: 11	1GG1 Node: 009 Status: Found	Insp Date: 2/5/09 11:26 AM
Incomplete Cor	nments	Crew: ADS4
		Inspector: ADS1
		Firm: ADS
Location	Address: 2920 BOARMAN AVE	Cross Street: WILLOWDALE AVE
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: Sheeting
Comments		
_		
Cover	Shape: Circular Diameter: 24 (in.)	
Droportico	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:		ater Tight Insert
Frame	Offset: 0 (in.) Condition: ✓ Sound ☐	Cracked Leaks
Chimney / Fra	ame Adjustment	d Concrete
Condition:	☐ Sound ✓ Cracked ☐ Root Intrusion ✓	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	☐ Sound ✓ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration:	□ None □ Joint □ Cracks □ Mortar	☐ Roots
Barrel	Material: Brick Parged	
Shape:	Circular Diameter: 42 (in.) Length:	(in.)
Condition:		Loose Brick
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick	
Channel E	exposure: Fully Open Junc Dist: 0 ne	arest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 5 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth: 1 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S11GG1009MH

Printed On: 4/16/2009 Page 2 of 4

Location View




SHEETING



EVIENCE OF INFLOW DUE TO SHEETING FROM CROWN OF ROADWAY

Defect 5



MISSING MORTAR IN DETERIORATED PIPE SEAL

Top View



Defect 6



CRACKED BRICKS IN DETERIORATED BARREL-INFILTRATION

Defect 1



CORBEL WALL HAS 1FT CRACK AT TIP OF YELLOW RULER-INFILTRATION

Manhole Inspection Summary

Manhole # S11GG1009MH

Printed On: 4/16/2009 Page 3 of 4

Defect 4



DEBRIS ON BENCH

Defect 3



CORRODED BOTTOM STEP

Defect 2




MISSING BRICKS IN CHIMNEY AND DETERIORATED AND MISSING MORTAR

Manhole Inspection Summary

Manhole # S11GG1009MH

Printed On: 4/16/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: **Clay** Pipe Lined

Invert Depth: **9.17** (ft.) Flow Characteristics: **Slow**

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: **None**

Connects To: Connecting Node Not Available

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





DETERIORATING PIPE SEAL MISSING MORTAR

Infiltration: None

Pipe Height: 8.4 (in.)	Rod and Bar (Angled)
Pipe Material: Clay	☐ Pipe Lined
Invert Depth: 9.08 (ft.)	Flow Characteristics: Slow
Deposits: 🗸 None 🗌	Mud ☐ Sludge ☐ Debris ☐ Grease
Silt Depth: (in.)	Deposits Extent:

Pipe Seal Cond: Cracked

_			_	_	 	
	- 1		_			
	Drop:	Non	е			

Connects To: Connecting Node Not Available

☐ Possible Illicit Connection