#### **Manhole Inspection Summary** Manhole # S11KK\_014MH Printed On: 1/29/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 11KK Node: **014** Status: Found Insp Date: 10/25/07 1:04 PM **Incomplete Comments** Crew: ads1 Inspector: ADS1 Firm: ADS Location Address: 2957 CLIFTON AVE Cross Street: N LONGWOOD ST Manhole Type: Junction Location: Roadway Ground Conditions: Wet Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 7 Parged (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 38 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall ✓ Exists Material: **Unknown Bench** Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 6 Missing: 4 Steps ✓ Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

# **Manhole Inspection Summary**

## Manhole # S11KK\_014MH

Printed On: 1/29/2009 Page 2 of 4

Location View



Top View



Top View



Defect 1



**CORRODED STEPS** 

### **Manhole Inspection Summary**

### Manhole # S11KK\_014MH

Printed On: 1/29/2009 Page 3 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

Infiltration: None

☐ Pipe Lined

Invert Depth: 10.95 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Pipe Seal Cond: Sound

Connects To: Manhole

Drop: None

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 10.84 (ft.) Flow Characteristics: None

Deposits: ☐ None ✓ Mud ✓ Sludge ☐ Debris ☐ Grease

Silt Depth: 1

(in.)

Deposits Extent: Light

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

## **Manhole Inspection Summary**

## Manhole # \$11KK\_014MH

6 O'Clock Inflow

Page 4 of 4 Printed On: 1/29/2009

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: (in.) Di	rect	Drop: <b>None</b>
Pipe Material: <b>Clay</b>	☐ Pipe Lined	
nvert Depth: 11.02 (ft.) Flow Characteristics: Slow		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease ☐		
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
nfiltration: None	Pine Seal Cond: Sound	Describle Illigit Connection

Infiltration: None Possible Illicit Connection