Manhole Inspection Summary Manhole # S11YY_005MH Printed On: 1/29/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 11YY Node: 005 Status: Found Insp Date: 8/18/08 9:21 AM **Incomplete Comments** Crew: ADS2 Inspector: ADS3 Firm: ADS Location Address: 3536 WHITE CHAPEL RD Cross Street: BARRINGTON RD Manhole Type: Junction Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Condition: Sound Type: Sanitary Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 3 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 2 (in.) Parged Condition: Sound Cracked Root Intrusion ✓ Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # \$11YY_005MH

Printed On: 1/29/2009 Page 2 of 4

Location View



Top View



FRAME OFFSET

Top View



Defect 1




LOOSE BRICK/CRACK ADJUSTMENT

Manhole Inspection Summary

Manhole # S11YY_005MH

Printed On: 1/29/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 7.25 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 5 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 6.95 (ft.) Flow Characteristics: Slow

(in.)

Silt Depth:

Deposits Extent:

Drop: None

Infiltration: None

Pipe Seal Cond: Sound

line Possible Illicit Connection

Connects To: House connection / Service

5 O'Clock Inflow

Manhole Inspection Summary

Manhole # \$11YY_005MH

7 O'Clock Inflow

Printed On: 1/29/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 7 O'Clock



DEBRIS ON BENCH

Pipe Height: (in.) Direct	Drop: None
Pipe Material: Clay	·
Invert Depth: 6.85 (ft.) Flow Characteristics: Slow	
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: House connection / Service line
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection