Manhole Inspection Summary Manhole # S13EE_005MH Printed On: 2/10/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 13EE Node: 005 Status: Found Insp Date: 2/25/08 3:11 PM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Address: 2819 PRESSMAN ST Cross Street: **DUKELAND ST** Manhole Ground Conditions: Dry Type: Inline Location: Sidewalk Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Condition: Sound Type: **Sanitary** Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 2 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 0 Parged (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Type: Flat top Corbel Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: **D-Shape** Diameter: 32 (in.) Length: 52 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # \$13EE_005MH

Printed On: 2/10/2009 Page 2 of 3

Location View



Top View



DEBRIS ON BENCH

Top View



FRAME OFFSET

Manhole Inspection Summary

Manhole # S13EE_005MH

12 O'Clock Outflow

Printed On: 2/10/2009 Page 3 of 3

6 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 5.94 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 5.90 (ft.) Flow Characteristics: Fast

Silt Depth:

(in.)

Drop: None

Connects To: House connection / Service

line

Infiltration: None

Pipe Seal Cond: Sound

Deposits Extent:

Possible Illicit Connection

6 O'Clock Inflow